

ECS Configuration Change Request

1. Originator Evan Winston	2. Log Date: 6 JUL 00	3. CCR #: 00-0690	4. Rev: A	5. Tel: 301.925.0348	6. Rm #: 2013	7. Dept. DEV/CO
8. CCR Title: Rev A. - Update the Test Executable Installation Instructions that were released to the DAACs, PVC and VATC by CCR# 00-0690.						
9. Originator Signature/Date <i>Evan Winston</i> 7/6/2000			10. Class	11. Type: CCR	12. Need Date: 7 July 2000	
13. Office Manager Signature/Date <i>Tim O'Flaherty</i> 7/6/2000			14. Category of Change: Other		15. Priority: (If "Emergency" fill in Block 28). Emergency	
16. Documentation/Drawings Impacted: N/A			17. Schedule Impact: N/A	18. CI(s) Affected: All		
19. Release Affected by this Change: 5A, 5B		20. Date due to Customer: n/a		21. Estimated Cost: None - Under 100K		
22. Source Reference: <input type="checkbox"/> NCR (attach) <input type="checkbox"/> Action Item <input type="checkbox"/> Tech Ref. <input type="checkbox"/> GSFC <input checked="" type="checkbox"/> Other: CCR 00-0690 and Related to 5B.03 PSR						
23. Problem: (use additional Sheets if necessary) Rev A: The installation instructions for the TEs released by CCR 00-0690 need to be revised. Original CCR: Five 5B.04 Test Executables have been used in the 5A-5B transition testing in the VATC. They are now ready for release to the DAACs and PVC for use during transition. Also one 5A TE needs to be released as well.						
24. Proposed Solution: (use additional sheets if necessary) The revised installation instructions are attached on the following pages of this CCR. These should be used in place of the original installation instructions provided. Note: any further updates to these instructions will be done via a new CCR. No TE TAR files need be delivered with this REV A. Original CCR: Release the five TEs to the DAACs and PVC. Notify the SMC that delivery to the DAACs and PVC is approved by this						
25. Alternate Solution: (use additional sheets if necessary) none						
26. Consequences if Change(s) are not approved: (use additional sheets if necessary) Confusion in the installation of 5B.03 and possible delays in transition schedules.						
27. Justification for Emergency (if Block 15 is "Emergency"): CCR Needs to be sent to EDC (currently in transition).						
28. Site(s) Affected: <input type="checkbox"/> EDF <input checked="" type="checkbox"/> PVC <input checked="" type="checkbox"/> VATC <input checked="" type="checkbox"/> EDC <input checked="" type="checkbox"/> GSFC <input checked="" type="checkbox"/> LaRC <input checked="" type="checkbox"/> NSIDC <input checked="" type="checkbox"/> SMC <input type="checkbox"/> AK <input type="checkbox"/> JPL <input type="checkbox"/> EOC <input type="checkbox"/> IDG Test Cell <input type="checkbox"/> Other						
29. Board Comments:			30. Work Assigned To:	31. CCR Closed Date:		
32. EDF/SCDV CCB Chair (Sign/Date): <i>Evan Winston</i> 7-6-00			Disposition: <u>Approved</u> App/Com. Disapproved Withdraw Fwd/ESDIS ERB Fwd/ECS			
33. M&O CCB Chair (Sign/Date): <i>Byron Peters</i> 7/6/00			Disposition: <u>Approved</u> App/Com. Disapproved Withdraw Fwd/ESDIS ERB Fwd/ECS			
34. ECS CCB Chair (Sign/Date):			Disposition: Approved App/Com. Disapproved Withdraw Fwd/ESDIS ERB Fwd/ESDIS			

CM01JA00

ORIGINAL

ECS/EDF/SCDV/M&O

07-06-00P02:04 0402

ADDITIONAL SHEET

CCR #: 00-0690 Rev: A Originator: Evan Winston

Telephone: 301.925.0348 Office: DEV/CO

Title of Change: Rev A. - Update the Test Executable Installation Instructions that were released to the DAACs,PVC and VATC by CCR# 00-0690.

DAAC/VATC Install Instructions for 5B_04_ACACIA_04:

1. Untar the 5B.03 delivery and setup ECS Assist by following the instructions in Section 2 of the Install Instructions.
2. Get the 5B_04_ACACIA_04 tar File from SMC distribution and untar it. All files will be under the SUN directory. The following files will be delivered:

.sitemap
EcCoServer
tclindex
EcCoSubsysmgr.tcl
EcCoRgApplyRgyPatch
EcCoSaveCssComponents
EcCoRestoreCssComponents
EcCoMkDeliver
EcCoPopulateRegistry
EcCoEASI.tcl
EcCoEsdt.tcl (new file for 5B_04_ACACIA_04)
EcCoScriptlib
EcPIDbVerify
EcMsDbVerify
EcDmDbVerify
EcInDbVerify
EcDsDbVerify

3. Before you install the 5B.03 custom code, copy all the files that are associated with ECS Assist into the /tools/common/ea directory. (These files start with EcCo or contain tcl in their name.)
4. Be sure you set the EA_LOC environment variable in your /home/cm<mode>/.cshrc file with "/tools/common/ea".
5. Copy the .sitemap into the following directories in your staging area BEFORE you install any 5B.03 code.

<5B_03_staging_area>/SUN/CUSTOM/
<5B_03_staging_area>/SGI/CUSTOM/
<5B_03_staging_area>/HP/CUSTOM/
<5B_03_staging_area>/TOOLKIT/CUSTOM

6. Before you install the 5B_03 code, copy the Ec*DbVerify scripts into the <5B_03_staging_area>/SUN/CUSTOM/dbms/COM/DBAdmin directory and into the <5B_03_staging_area>/SGI/CUSTOM/dbms/COM/DBAdmin directory.

DAAC/VATC Install Instructions for 5B_04_BAOBAB_01

1. Get the 5B_04_BAOBAB_01 tar file from the SMC and untar it. All files will be under the SUN directory. They are:

EcCsRgDbBuild
EcDbDDMUpdateVersionTable.sql
EcCsRgDbCheckObjects.sql
EcCsRgDbNumOfObjects.sp
EcCsRgDbThreshold.sql
EcCsRgDatabaseVersions.sql

ORIGINAL

2. BEFORE you install 5B.03 in any mode, copy all of all the files except EcCsRgDbBuild script into the <5B_03_staging_area>/CUSTOM/SGL/dbms/CSS/ddm_css_support directory.
3. BEFORE you install 5B.03 in any mode, copy the EcCsRgDbBuild script into the <5B_03_staging_area>SGL/CUSTOM/utilities directory.

DAAC/VATC Install Instructions for 5B_04_CEDAR_01

1. Get the 5B_04_CEDAR_01 tar file from the SMC and untar the file. The tar file will be a SUN Tar file, but contains information for TOOLKIT. Three files are included in this Test Executable. They are:

EcDkToolkitCoreMkcfg
leapdesc.dat
utcpole.dat

2. BEFORE you install TOOLKIT into any MODE, copy the EcDkToolkitCoreMkcfg to <5B_03_staging_area>/TOOLKIT/CUSTOM/utilities directory.
3. BEFORE you install TOOLKIT into any MODE, copy the leapsec.dat to <5B_03_staging_area>/TOOLKIT/toolkit/database/common/TD/leapdesc.dat.
4. BEFORE you install TOOLKIT into any MODE, copy the utcpole.dat to <5B_03_staging_area>/TOOLKIT/toolkit/database/common/CSC/utcpole.

DAAC/VATC Install Instructions for 5B_04_DESERTWILLOW_01

1. Get the 5B_04_DESERTWILLOW_01 tar file from the SMC and untar the file. The only file delivered is .cfgpatch. (To see the file you have to do an "ls -a".)
2. Copy the .cfgpatch file into the <5B_03_staging_area>/SUN/CUSTOM/.installed/DMS directory BEFORE you install 5B_03. This is only way for this TE to work.

DAAC/VATC Install Instructions for 5B_04_EUCALYPTUS_02

1. Get the 3 tar files from the SMC and untar them. Each tar file contains one file. They are:

SUN/LoadingTool,
SGL/LoadingTool,
HP/LoadingTool.

2. BEFORE you install any 5B_03 code, copy each file to the appropriate <5B_03_staging_area>/<platform >/bin/CSS/ directory.

CM01AJA00

ORIGINAL