ECS Configuration Change Request

1. Originator	2. Log Date:	3. CCR #:	4. Rev: *	5. Tel:	6. Rm #:	7. Org.
Willard Selph	7/27/99	99-0684		301-883-4146	2107B	SED

8. Title of Change: Ingest installation at NSIDC.

9. Originator Signature/Date	10. Class	11. Type:	12. Need Date: 1999-08-15
Willard Selph 7-26-99	II	CCR	

13. Office Manager Signature/Date	14. Category of Change:	15. Priority: (If "Emergency" fill in Block 28).
James R Mather 7/26/99	Initial Baseline	Routine

16. Documentation/Drawings Impacted:	17. Schedule Impact:	18. CI(s) Affected:
920-TDN-001, 921-TDN-002 Rev:06, 921-TDN-003 Rev:08		n0spg01, n0spg03

19. Release Affected:	20. Date due to Customer:	21. Impl. Date:	22. Estimated Cost:
N/A	1999-08-15	1999-08-15	Small

23. Source Reference: ☐NCR (attach) ☐Action Item ☐Tech Ref. ☐GSFC ☒Other:
Requirements changed for NSIDC.

24. Description of Change: (use additional sheets if necessary)
Install Ingest at NSIDC. Install hardware already procured for NSIDC.

25. Proposed Solution: (use additional sheets if necessary)
Remove n0spg01 from the SPRHW subsystem and install in the new ICLHW subsystem. Rename this machine n0icg01. Install the 20 x 9 GB RAID. Remove the 2 R4400 CPU's and replace with 2 R10000 CPU's. Install I/O 4 and SCIP cards. N0spg03 will have the 2 R4400 CPU's replaced with 2 R10000 CPU's. The 8 x 4 GB disk pack that was connected to n0icg01 (the old n0spg01) will be attached to n0spg03. Install new SGI machine the ~~the~~ ICLHW subsystem and name n0icg03.

26. Alternate Solution: (use additional sheets if necessary)
Purchase a new machine.

27. Consequences if Change(s) are not approved: (use additional sheets if necessary)
NSIDC would not be able to complete End-to-End testing.

28. Justification for Emergency (If Block 15 is "Emergency"):

29. Site(s) Affected: ☐EDF ☐Mini-DAAC ☐VATC ☐EDC ☐GSFC ☐LaRC ☒NSIDC ☐SMC ☐AK ☐JPL ☐EOC ☐IDG Test Cell ☐Other

30. Board Comments:	31. Work Assigned To:

32. EDF/REL2 CCB Chair (Sign/Date):	33. Disposition: ☐Approved ☐A/C ☐Disapproved ☐Fwd/ECS ☐Fwd/ESDIS	34. (TBD)
35. M&O CCB Chair (Sign/Date): W S B 21 July 99	36. Disposition: ☒Approved ☐A/C ☐Disapproved ☐Fwd/ECS ☐Fwd/ESDIS	37. CM Manager's Closure:
38. ECS CCB Chair (Sign/Date):	39. Disposition: ☐Approved ☐A/C ☐Disapproved	40. CCR Closed Date:

ORIGINAL